

ID	Task Name	Duration	Start	Finish	Summary	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July		
						E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	
1	NDB Interactive Fountain Project	90 days	Mon 3/1/21	Fri 7/2/21																				
2	✓ Notice to Proceed	0 days	Mon 3/1/21	Mon 3/1/21	◆ 3/1																			
3																								
4	Spray Pad	342 days	Mon 3/1/21	Tue 6/21/22																				
5	✓ Pre-Design - Programming	15 days	Mon 3/1/21	Fri 3/19/21																				
6	Schematic Design Phase	15 days	Mon 7/12/21	Fri 7/30/21																				
7	Owner Review	5 days	Mon 8/2/21	Fri 8/6/21																				
8	50% Design Development Phase	15 days	Mon 8/9/21	Fri 8/27/21																				
9	Owner Review	5 days	Mon 8/30/21	Fri 9/3/21																				
10	CD Phase	20 days	Tue 9/7/21	Mon 10/4/21																				
11	Owner Review	5 days	Tue 10/5/21	Mon 10/11/21																				
12	Final Bid Documents	5 days	Tue 10/12/21	Mon 10/18/21																				
13	Owner Review	5 days	Tue 10/19/21	Mon 10/25/21																				
14	Bidding/Award Phase	21 days	Tue 10/26/21	Tue 11/23/21																				
15	Construction Contract Administration	150 days	Wed 11/24/21	Tue 6/21/22																				
16																								
17	Meetings		Wed 3/17/21																					
18	✓ Spray Pad Kick Off Meeting	0 days	Wed 1/13/21	Wed 1/13/21																				
19	✓ Design Meeting 02	0 days	Fri 3/5/21	Fri 3/5/21	◆ 3/5																			
20	✓ Spray Pad Site Visit Meeting	0 days	Tue 3/16/21	Tue 3/16/21	◆ 3/16																			
21	✓ Site/Building 25m v 50m Meeting	0 days	Thu 3/18/21	Thu 3/18/21	◆ 3/18																			
22	✓ Meeting with COA (NTP by COA for Option 2)	0 days	Wed 7/7/21	Wed 7/7/21	◆ 7/7																			
23	Schematic Design Review Meeting	0 days	Fri 7/30/21	Fri 7/30/21	◆ 7/30																			
24	50% DD Review Meeting	0 days	Fri 8/27/21	Fri 8/27/21	◆ 8/27																			
25	CD Review Meeting	0 days	Mon 10/25/21	Mon 10/25/21	◆ 10/25																			

Project: NDB Fountain Schedule Date: Sat 7/10/21	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			