Date:9/22/18

Bus Number 1705 .		Inspector		Date
NO.	Specification Requirements	Status	Comments	Inspection pass/fail
61	TSE 40.6 High Voltage System	Is not finger proof as in the specification. High voltage components are exposed to coactive material		F
62	TSE 40.6.2 High Voltage Wiring	Not protected from road hazards and grommets are not being used		F
63	TSE 41.1 Discrete I/O	Wiring is kinked and stretched in multiple places.	found low voltage wires at front rubbing on bottom of frame bolt, wires should have been routed differently	F
71	TSE 75 Interior Access Panels and Doors	Interior access panels have water leaks	rear panels are not sitting flush against wall by bellows and rubber seam is loosely installed	F
72	TSE 75.1 Floor Panels	Not all the same and not sealed	found side floor vinyl coming apart on edges at seam by all doors	F
73	TSE 78.11 Door Open/Close, Operator-Controlled Front and Passenger Controlled Rear Doors with Provision for Driver Override	Door controller is not Push button as in specification.* Doors not operating correctly, dump mechanism does not always work	had issue closing front door, had to manually lose it then use lever	F
87	TSE 60.2 Roof-Mounted Equipment	Buses have no non- skid walkway on roof as required in the specification		F

109	TSE 60 Exterior panels, Finishes and Exterior Lighting Design	None of the buses are compliant with the specifications		F		
Bus I	Number <u>1705</u> .	Inspector		Date		
NO.	Specification Requirements	Status	Comments	Inspection pass/fail		
113	TSE 73 Interior Panels	Have a poor appearance and lack durability	found loose panels not correctly installed dangling down on rear car	F		
115	TSE 73.4 Rear Bulkhead	Poor fit and finish		F		
	Additional Safety Concerns					
	Issue	Description	Comments	Pass/Fail		
	Issue shift selector	Description incorrectly installed shifts elector	shift selector on D,N, R, the button on R for reverse keeps getting stuck when selected	Pass/Fail F		
		incorrectly installed	shift selector on D,N, R, the button on R for reverse keeps			
	shift selector	incorrectly installed shifts elector poor install on dash,	shift selector on D,N, R, the button on R for reverse keeps getting stuck when selected Aux air pressure gauge is installed awkwardly, looks like	F		

roof ceiling has 3 cracks by emergency exit panel and ADA cabinet next to filter	very visible cracks at roof panel and vinyl	found on street side next to ADA DVR cabinet, just look up	F
AMEREX system has visible sight glass at bellows rear but not at DVR	window is blacked out making it impossible to observe	Amerax tank is in this particular area	F
overall aesthetics	found front visor peeling	front headliner visor is chipping its paint off	F
rusted welds	found potential fail on welds	welds on door to c/s at bottom mechanism welded and rusted, seems it can rust enough to break off	F
power disconnect	in case of emergency	power disconnect is only labeled at rear door group 21 batteries. Are not labeled on any busses on c/s	F
coolant level	low level	both surge tans are low	F
wheel chair restraint turns off with drivers fan switch			F