Bus Number<u> 1712 .</u>

Inspector <u>254</u>. *Date:9/24/18* 

NO.	Specification Requirements	Status	Comments	Inspection pass/fail
39	TSE 7.2 Gradability	Climbing hills needs to be tested	no passengers up 27 mph, Down hill 64 mph max	
51	TSE 14.1 HYD. Lines	fluid lines not rigidly supported	p/s line rubbing in front of frame	F
52	TSE 14.2 Fittings and clamps	Clamps do not maintain constant tension at all times as required in the specification	clamp on high voltage cable loose	F
53	TSE 19.1 Structural Design	Structural cracks have appeared	need weld inspected for proper penetration	F
54	TSE 21 Distortion	Body is cracking both inside and out		F
57	TSE 32.2.2 Steering wheel	Steering wheels are off center		
58	TSE 36.1 Passenger door interlocks	Interlocks not working, resulting in doors opening when bus is in motion	rear doors will open as bus in motion	F
59	TSE 37.3 Air lines and Fittings	Line supports not sufficient with no grommets	air lines not protected under bus	F

Bus Number <u> </u>		Inspector		Date
NO.	Specification Requirements	Status	Comments	Inspection pass/fail
61	TSE 40.6 High Voltage System	Is not finger proof as in the specification. High voltage components are exposed to coactive material	cable rubbing and clamps loose at P/S pump. At rear end hitting lines	F
62	TSE 40.6.2 High Voltage Wiring	Not protected from road hazards and grommets are not being used	cable ends not sufficient protective covering	F
63	TSE 41.1 Discrete I/O	Wiring is kinked and stretched in multiple places.	wires not protected under bus	F
71	TSE 75 Interior Access Panels and Doors	Interior access panels have water leaks	leaks inside bus	F
72	TSE 75.1 Floor Panels	Not all the same and not sealed		F
73	TSE 78.11 Door Open/Close, Operator-Controlled Front and Passenger Controlled Rear Doors with Provision for Driver Override	Door controller is not Push button as in specification.* Doors not operating correctly, dump mechanism does not always work	not all rear door sensitive edge warning sensor works	F
87	TSE 60.2 Roof-Mounted Equipment	Buses have no non- skid walkway on roof as required in the specification	non-slip tape needed on roof	F

109	TSE 60 Exterior panels, Finishes and Exterior Lighting Design	None of the buses are compliant with the specifications		F		
Βι	ıs Number	Inspector	<u>.</u>	Date		
NO.	Specification Requirements	Status	Comments	Inspection pass/fail		
113	TSE 73 Interior Panels	Have a poor appearance and lack durability	lack durability	F		
115	TSE 73.4 Rear Bulkhead	Poor fit and finish		F		
	Additional Safety Concerns					
	lssue	Description	Comments	Pass/Fail		
	Accelerator pedal has to be pushed far down to keep decent speed			F		
	front a/c unit not working			F		
	front a/c unit not working parking brake can be released with insufficient air in tanks and bus will move			F		

pull emergency relief door release handle while bus is in motion. No warning sound on some doors			F
shift button sticks			F
with wheel chair ramp out front door dump valve off, bus will move			F
run bus in rear run switch to front run, can drive bus without front switch turned on			F
decals missing for high voltage doors, safety issue			F
wheelchair restraint turn off with driver fan switch			F
bridge plate have no pressure relief, could seriously hurt passenger			F
1. high voltage cable rubbing and clamp loose next to p/s pump	2. high voltage cable zip tied to air lines at rear end	3. wires, hoses, cables all exposed	
4. silicone in area where it should be welded	5. sensitive edge on some doors don't have audio warning when actuated	6. parking brake not holding	

7. access doors not labeled what it is outside or inside door (high voltage & p/s, etc.)	8. high beam switch bad location, hard to access	9. throttle located to far forward from brake pedal	
10. no a/c in drivers area and fan not strong enough, no a/c in front of artic joint	11. shift selector button sticks	12. microphone too low, cannot hear	
13. emergency door release not working correctly			